

# TOWN OF ORCHID

## Check List of CO's

The following should be in the file in our office before a CO can be issued.

Form board survey **to be delivered before slab is poured**  
Elevation Certificate **to be delivered before footing/foundation inspect.**  
Raised seal Truss Plans **to be delivered before framing inspection**  
Certification for 110 mile an hour wind load (should be on truss plans)  
Compaction engineering report (not less then 95%)  
Energy Calculations  
Insulation Certificate  
Notice of Commencement